The following is a summary of items submitted as an April 2011 monthly update.

## Work Completed (March 17, 2011 thru April 20, 2011)

- DHEC Permitting Completed
  - ➤ Construction Permit Issued 3/27/2011
- ICM Construction started on 4/11/11
  - Construction to set recovery vaults
  - Work on treatment container
  - Pipe trenching
- MW-43 Update
  - ➤ Road Construction (~1500 feet through wooded property)
  - ➤ Well Installation/packer testing to 300 feet bgs completed week of 4/11/11
  - ➤ All groundwater results non-detect for site VOCs

## Work Planned (April 21, 2011 thru May 18, 2011)

- Continue Construction of Interim Measures System (trenching, piping, well vaults, etc.)
- MW-43 Development
  - Geophysical Logging (scheduled April 21 and 22)
  - Data Analysis
  - > Determine well completion zones
- May Quarterly groundwater sampling and residential well sampling (scheduled May 9-13)

Next Meeting: Scheduled for May 18, 2011.