

The following is a summary of items discussed during the August 2011 monthly update.

**Work Completed (July 21 thru August 17, 2011)**

- ICM Construction (started April 11)
  - Installed equipment, instrumentation and control panel
  - Initiated system shakedown
  - Addressing Punch List items
- Quarterly Groundwater Sampling completed (August 1-4)
- Semiannual Groundwater Monitoring Report submitted to EPA/DHEC (July 29)

**Work Planned (August 18 thru September 21, 2011)**

- ICM System Construction
  - Complete system shakedown
  - Perform system completion inspection with DHEC
  - Submit completion certification to DHEC and obtain DHEC approval for full-time operation
  - Perform system startup testing and initiate full-time operation