

The following is a summary of items discussed during the July 2011 monthly update.

Work Completed (June 16 thru July 20, 2011)

- ICM Construction (started April 11)
 - Work on treatment container
 - Installed discharge headwall to Betsy Creek
 - Completed pressure testing of recovery pipes
 - Completed construction of field utilities, pulled and tested field wires

Work Planned (July 21 thru August 17, 2011)

- ICM System Construction
 - Install equipment, instrumentation and control panel
 - Initiate and complete system shakedown and startup testing
 - Initiate full-time system operation
- Semiannual Groundwater Monitoring Report
- Quarterly Groundwater Sampling scheduled for August 1-5