

The following is a summary of items submitted as October 2010 monthly update.

September 15, 2010 through October 20, 2010

- ICM Design: Design work has been completed. Pre-bid meeting has been held. Bid documents submitted to contractors.
- Permitting issues in progress, including:
 1. NPDES
 2. USACE Nationwide Permits (for stream and outfall construction work)
 3. DHEC Water Board Construction Permit
 4. Title V update

ICM system delays are expected based on DHEC request for priority pollutant metals analysis and 30-day public comment period associated with NPDES and Construction Permits.

- Discussed construction process such as piping and electrical can be completed during the NPDES permit process with the understanding that any equipment ordered is at our own risk until the NPDES permit is issued and that no piping processes are connected to treatment equipment (which can be ordered and stored on site remote from the final installation area).
- Phase II Supplemental Investigation Report and Work Plan Addendum for installation of MW-43 has been submitted and is currently being reviewed by EPA and DHEC. Updated schedule to be provided today.

Upcoming Planned Activities

- Annual Groundwater and Surface Water Monitoring: Planned for the week of November 15, 2010.
- Well MW-43: Install bedrock well MW-43 once access has been obtained from the property owner. Targeting November 2010.
- ICM System: Continue with permitting efforts and upon receipt of required permits proceed to contractor bid submittals, award, and construction activities as quickly as possible.

Next Meeting: Scheduled for November 17, 2010