

The following is a summary of items discussed during the September 2011 monthly update.

Work Completed (August 18 thru September 21, 2011)

- ICM Construction (started April 11)
 - Installed equipment, instrumentation and control panel
 - Continue system shakedown

Work Planned (September 22 thru October 19, 2011)

- ICM System Construction
 - Complete system shakedown
 - Perform system completion inspection with DHEC
 - Submit completion certification to DHEC and obtain DHEC approval for full-time operation
 - Perform system startup testing and initiate full-time operation