

Tasks Completed During Reporting Period

The following activities associated with the RFI and IM work at the subject facility were conducted between January 1-31, 2017.

- Maintained operation of the ICM system and conducted performance monitoring, including effluent sampling for VOC analysis, quarterly water level measurements, and daily system flow rate measurements.
- Continued coordination and preliminary planning for installation of the new bedrock wells.
- Submittal of the *2016 Annual Groundwater and Surface Water Monitoring Report* on January 31, 2017.

Difficulties Encountered During Reporting Period

No difficulties were encountered during this reporting period.

Summary of Contacts with Local (Community or Public) or Regulatory Groups

Owens Corning has had ongoing correspondence with EPA during this reporting period related to planning for the installation of three new bedrock groundwater monitoring wells. Owens Corning completed the access agreement process with property owners for bedrock well installations.

Projected Work for Next Reporting Period

Owens Corning's plans for the next reporting period of February 1-28, 2017 include:

- Continue operation of the ICM system and conduct required quarterly performance monitoring.
- Begin installation of the new off-site bedrock wells on February 6, 2017.
- Submittal of the *Q4 2016 – Interim Measures Corrective Monitoring Report* by February 10, 2017.
- Conduct the February 2016 quarterly groundwater monitoring event during the week of February 20-25, 2017.
- Submittal of the November 2016 residential well sampling and offsite monitoring well results letters to property owners by February 10, 2017.