

The following is a summary of items as a May 2011 monthly update.

**Work Completed (April 21 thru May 18, 2011)**

- ICM Construction started on April 11<sup>th</sup>
  - Construction to set recovery vaults
  - Work on treatment container
  - Pipe /electrical conduit trenching
  - Bored road and stream crossings
  
- MW-43 Update
  - Geophysical logging completed April 21 and 22
  - Data analysis
  - Determined well completion zones
  
- May Quarterly groundwater sampling and residential sampling completed week of May 9<sup>th</sup>
  
- Packer testing of EW-2

**Work Planned (May 19 thru June 15, 2011)**

- ICM System Construction
  - Complete construction of ICM vaults and field utilities
  - Begin installation of equipment, instrumentation and control panel
  - Possible initiation of system testing
  
- MW-43 overburden groundwater sampling scheduled for May 19<sup>th</sup>
  
- MW-43 Well Completions (scheduled June 6-10)
  
- Semiannual Groundwater Monitoring Report